

INDIAN RAILWAYS - INTEGRATED MAINTENANCE REQUISITIONS

Section: MMCT-BVI (Mumbai Central - Borivali) & BVI-ST (Borivali - Surat) | Verified Batch Requisition

Job ID	Department	Corridor	KM Range	Asset	Work Type	Priority	Duration	Time Window	Date	Resources	Isolation
REQ-201	Engineering	MMCT-BVI	10.0-14.0	Track Infrastructure	Rail renewal/replacement	P2 - High Urgent	120 mins	01:00 to 03:00	2026-09-12	BCM Machine, Rail Welder	Traffic Block
REQ-202	Electrical	MMCT-BVI	10.5-13.5	OHE Equipment	OHE replacement/repair	P2 - High Urgent	120 mins	01:00 to 03:00	2026-09-12	Tower Wagon, OHE Team	Power Block
REQ-203	S&T;	MMCT-BVI	11.0-13.0	Track Circuits	Track circuit testing & calibration	P3 - Normal	90 mins	01:30 to 03:00	2026-09-12	Testing Kit, S&T; Van	None
REQ-204	Engineering	MMCT-BVI	20.0-25.0	Ballast & Trackbed	Ballast work (tamping/screening)	P2 - High Urgent	150 mins	01:00 to 03:30	2026-09-12	Tamping Machine, Ballast Train	Traffic Block
REQ-205	Electrical	MMCT-BVI	21.0-24.5	OHE Insulators	OHE insulator/hardware replacement	P3 - Normal	120 mins	01:30 to 03:30	2026-09-12	Tower Wagon	Power Block
REQ-206	S&T;	MMCT-BVI	22.0-24.0	Signalling Cables	Signal cable laying/repair	P3 - Normal	90 mins	02:00 to 03:30	2026-09-12	Cable Testing Crew	None
REQ-207	Engineering	MMCT-BVI	4.0-8.0	Turnouts & Crossings	Points & crossing maintenance	P1 - Emergency	180 mins	00:30 to 03:30	2026-09-12	Emergency Track Crew, Grinder	Traffic Block
REQ-208	S&T;	MMCT-BVI	4.5-7.5	Point Machines	Point machine maintenance/repair	P1 - Emergency	150 mins	00:30 to 03:00	2026-09-12	Point Maintenance Team	None
REQ-209	Engineering	MMCT-BVI	28.0-32.0	Concrete Sleepers	Sleeper replacement	P3 - Normal	120 mins	01:30 to 03:30	2026-09-12	Sleeper Renewal Train	Traffic Block
REQ-210	Electrical	MMCT-BVI	29.0-31.5	OHE Catenary	OHE replacement/repair	P3 - Normal	120 mins	01:30 to 03:30	2026-09-12	Tower Wagon	Power Block
REQ-211	Engineering	BVI-ST	40.0-48.0	Mainline Track	Rail renewal/replacement	P2 - High Urgent	180 mins	01:00 to 04:00	2026-09-12	BCM Machine, Work Train	Traffic Block
REQ-212	Electrical	BVI-ST	42.0-47.0	OHE Substation & Wire	OHE replacement/repair	P2 - High Urgent	150 mins	01:30 to 04:00	2026-09-12	Tower Wagon 2	Power Block
REQ-213	S&T;	BVI-ST	41.5-46.0	Signal Masts	Trackside signal mast/aspect maintenance	P3 - Normal	120 mins	02:00 to 04:00	2026-09-12	Signal Mast Team	None
REQ-214	Engineering	BVI-ST	65.0-72.0	Welded Joints	Track/rail repair & welding	P3 - Normal	120 mins	01:00 to 03:00	2026-09-12	Flash Butt Welding Machine	Traffic Block
REQ-215	Engineering	BVI-ST	66.0-70.0	Ballast Bed	Ballast work (tamping/screening)	P3 - Normal	120 mins	01:30 to 03:30	2026-09-12	Tamping Machine	Traffic Block
REQ-216	Engineering	BVI-ST	90.0-98.0	Steel Girder Bridge	Bridge/tunnel routine inspection	P3 - Normal	120 mins	02:00 to 04:00	2026-09-12	Bridge Inspection Unit	None
REQ-217	Engineering	BVI-ST	110.0-118.0	High Speed Track	Rail renewal/replacement	P2 - High Urgent	180 mins	00:30 to 03:30	2026-09-12	Heavy Rail Renewal Machine	Traffic Block
REQ-218	Electrical	BVI-ST	112.0-116.0	Section Insulators	OHE insulator/hardware replacement	P3 - Normal	120 mins	01:30 to 03:30	2026-09-12	Tower Wagon	Power Block
REQ-219	Engineering	BVI-ST	145.0-152.0	Pre-stressed Sleepers	Sleeper replacement	P3 - Normal	150 mins	01:00 to 03:30	2026-09-12	Track Tamping Gang	Traffic Block
REQ-220	S&T;	BVI-ST	146.0-150.0	Digital Axle Counters	Track circuit testing & calibration	P3 - Normal	90 mins	02:00 to 03:30	2026-09-12	Axle Counter Calibration Kit	None